



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board JULY 01, 2025

NEW ITEMS FOR BOARD MEETING JULY 01, 2025

705. Financials – Invoices paid since last reporting on June 03, 2025

Salazar Painting	BLDG J: Contractor	\$7,650.00
Alioto Construction Insp.	BLDG J: Inspector	\$7,500.00
Daktronics, Inc./	PRACTICE FIELD: FF&E	\$47,420.39
FACILITIES PLANNING & CONSULTING SERVICES	BLDG N: Consulting	\$16,000.00
HGHB ARCHITECTS	HARTNELL COLLEGE; Bldg. Floorplans	\$3,767.50

Measure T Projects:

704. Bldg. N Merrill Hall (Phase III): Documents (FPP and Five-Year construction plan) have been submitted to state chancellor's office. Now it is a wait and see while it goes through state process.

703. Bldgs. F, G, H (P.E – Phase III): Waiting on funding from the state to begin project.

702. Soledad CTE Building: DSA status is that project is still in review. Following their approval project will be advertised for proposals (RFPs – request for proposals).

701. Football Practice Field and track renovation: Waiting on DSA for a final billing and letter of completion. Scoreboard is pending installation as schedule is being worked out with contractor.

700. Bldg. J Renovation: The last of the classroom furniture was received in June. Outstanding FF&E items are a kiln and damper for the kiln. It was anticipated that these would be installed at the end of the Fall semester as the lead time for the gas kiln was over a year and a half. Architect and contractor have conducted the last punch list walk through.

The building will be ready for classes in Fall 2025.