



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board AUGUST 05, 2025

NEW ITEMS FOR BOARD MEETING AUGUST 05, 2025

712. Financials –Invoices paid since last reporting on July 01, 2025

Dilbeck & Sons, Inc	BLDG J: Contractor	\$156,731.09
HGHB	BLDG J: Architect	\$40,762.70
Johnson Electronics, Inc.	BLDG J: FF&E	\$15,953.63
ISA;[In Studio Architecture]	PRACTICE FIELD: Architect	\$500.00
DSA	PRACTICE FIELD MODULAR: Fees	\$215.00

Measure T Projects:

711. Bldg. N Merrill Hall (Phase III): Documents (FPP and Five-Year construction plan) have been submitted to state chancellor's office. Now it is a wait and see while it goes through state process.

710. Bldgs. F, G, H (P.E – Phase III): Waiting on funding from the state to begin project.

709. Series C Issuance \$27M (Final Sale): July 9 the preliminary pricing call was held to determine market conditions, timing of the bond sale and proposed interest rate scale for the bonds. By August board meeting sale most likely will have been completed.

708. Soledad CTE Building: DSA status is that project is still in review. Following their approval project will be advertised for proposals (RFPs – request for proposals).

707. Football Practice Field and track renovation: Waiting on DSA for a final billing and letter of completion. Scoreboard is pending installation as schedule is being worked out with contractor.

706. Bldg. J Renovation: Building J has been completed and is ready for Fall 2025-26. Final paper work from Contractor and DSA is pending.

NON – Measure T projects: Baseball and softball fields are nearing completion of new turf. King City original wing has been painted on the interior.